



April 12, 2019

Mayor and City Council
City of Hilshire Village
8301 Westview Drive
Houston, Texas 77055

Re: Engineer's Report for April 16, 2019 Council Meeting
HDR Job No. 19-005

Dear Mayor and Council Members:

HDR Engineering, Inc. (HDR) is pleased to submit this report on engineering related issues from March 16, 2019 to April 12, 2019.

1. Archley Drive Reconstruction Project (17-065):

- a. The Contractor (TLC Trucking & Contracting, Inc.) has made the following progress since last month:
- Traffic Control, Tree Protection and SWPPP measures are in place, and adjustments are made as necessary.
 - Water line work along Archley Drive and Burkhart Road, including all short and long service reconnections, water meters, fire hydrants, and wet connections to the existing system have been completed.
 - Sanitary sewer work along Archley Drive, Burkhart Road and Friarcreek Subdivision, including manhole rehabilitation, all service reconnections and clean-outs have been completed. Cleaning and Post-TV Inspection of new sewer lines have been completed and are currently under review by HDR.
 - Contractor has completed the sanitary sewer service replacement at 1228 Ridgeley Drive.
 - Contractor installed the storm sewer outfall pipes crossing under Archley Drive at the three (3) ravine locations.
 - Contractor has completed the lime stabilized subgrade and black base work along Archley Drive.
 - Contractor has completed the driveways and concrete pavement repairs/replacement in the Friarcreek Subdivision; however, there are two (2) driveways (8306 and 8311 Creekstone Circle) that require corrective work.
 - Contractor has also began the sanitary sewer rehabilitation work for the Hickory Shadows Subdivision. The Contractor is currently pipe bursting the existing sanitary sewer lines.

- b. The forecasted work for the upcoming month includes:
- Begin driveway replacement work along Archley Drive. Correct driveway issues in the Friarcreek Subdivision.
 - Begin ditch cleaning and re-grading work along Archley Drive, and rip rap work in the three (3) ravines.
 - Continue the sanitary sewer rehabilitation work in the Hickory Shadows Subdivision.
 - Complete the second service re-connection at 8205 Burkhart Road.
- c. As of April 9, 2019, HDR has reviewed and returned sixteen (16) Submittals and eight (8) Request for Information (RFIs) to the Contractor. One (1) Submittal (Cleaning and Post-TV Inspection) is currently under review.
- d. A Construction Progress Meeting for the project was held at City Hall on April 9, 2019 with the City, Contractor and HDR. As of March 31, 2019, the Contractor is approximately 56.26% complete in-place, and used 61.54% of the contract time.
- e. HDR has received and reviewed the Contractor's Pay Application No. 4 for work performed in March 2019. This pay application has been included in the April 16, 2019 Council Meeting Agenda for final review and approval.